

% Complete	Name	Duration	Start	Finish
99	Shop 8 177m2	6 days	Wed 03 06 26	Wed 10 06 26
108	Shop 9 370m2	6 days	Thu 04 06 26	Thu 11 06 26
117	Shop 10 420m2	6 days	Fri 05 06 26	Fri 12 06 26
126	Shop 11 511m2	6 days	Mon 08 06 26	Mon 15 06 26
135	Shop 12 451m2	6 days	Tue 09 06 26	Tue 16 06 26
144	Walkway Column Bases Gridline AA	7 days	Wed 10 06 26	Thu 18 06 26
153	Section A Strip Footings - 254.55m	18 days	Mon 15 06 26	Wed 08 07 26
166	Floor Preparation and Cast	30 days	Tue 30 06 26	Mon 10 08 26
175	EXTERNAL STRUCTURE	12 days	Fri 19 06 26	Mon 06 07 26
176	Section A & B (Start with Shoprite and then Line Shops)	12 days	Fri 19 06 26	Mon 06 07 26
179	MILESTONE 4 - WATERTIGHT BUILDING	121 days	Fri 03 07 26	Fri 18 12 26
180	EXTERNAL AND INTERNAL BRICKWORK	97 days	Fri 03 07 26	Mon 16 11 26
194	Section A & B (Start with Shoprite)	85 days	Mon 24 08 26	Fri 18 12 26
195	Shoprite	85 days	Mon 24 08 26	Fri 18 12 26
196	Section 1	85 days	Mon 24 08 26	Fri 18 12 26
197	Front offices	36 days	Mon 24 08 26	Mon 12 10 26
208	Bakery	46 days	Mon 24 08 26	Mon 26 10 26
221	Take Away	22 days	Tue 01 09 26	Wed 30 09 26
228	Trading Floor	85 days	Mon 24 08 26	Fri 18 12 26
246	Section 2	84 days	Mon 24 08 26	Thu 17 12 26
247	Trading Floor	84 days	Mon 24 08 26	Thu 17 12 26
270	Butcher Freezer	10 days	Wed 07 10 26	Tue 20 10 26
274	Admin and Vault Room	33 days	Wed 07 10 26	Fri 20 11 26
285	Butcher Chiller	40 days	Wed 21 10 26	Tue 15 12 26
297	Ablutions and locker rooms	74 days	Fri 28 08 26	Wed 09 12 26
298	Male	45 days	Fri 28 08 26	Thu 29 10 26
312	Female	41 days	Fri 11 09 26	Fri 06 11 26
326	Manager/Disabled WC	12 days	Fri 18 09 26	Mon 05 10 26
338	Canteen and Search area	55 days	Mon 21 09 26	Fri 04 12 26
351	F&V Prep area and Cold Rooms	30 days	Wed 23 09 26	Tue 03 11 26
361	Bulk Store and locker area	54 days	Fri 25 09 26	Wed 09 12 26
372	Receiving, returns, sorting, valuables	43 days	Wed 30 09 26	Fri 27 11 26
382	Receiving passage	47 days	Mon 05 10 26	Tue 08 12 26
389	External Works/Loading Area	45 days	Mon 19 10 26	Fri 18 12 26

% Complete	Name	Duration	Start	Finish																																																																						
390	Electrical substation	45 days	Mon 19 10 26	Fri 18 12 26																																																																						
406	Pump and tank plant room	1 day	Mon 26 10 26	Mon 26 10 26																																																																						
408	Freezers	42 days	Mon 19 10 26	Tue 15 12 26																																																																						
419	Pump room	38 days	Mon 26 10 26	Wed 16 12 26																																																																						
433	Line Shops and Boxer loading area	26 days	Thu 29 10 26	Thu 03 12 26																																																																						
436	Dry refuse, receiving, drop temp receiving Boxer	32 days	Fri 30 10 26	Mon 14 12 26																																																																						
450	Line store yard	33 days	Tue 03 11 26	Thu 17 12 26																																																																						
462	Line Shop Finishes	44 days	Tue 29 09 26	Fri 27 11 26																																																																						
463	Shoprite Liquor	30 days	Tue 29 09 26	Mon 09 11 26																																																																						
475	KFC 150m2	22 days	Fri 02 10 26	Mon 02 11 26																																																																						
487	OBC Chicken 602m2	28 days	Wed 07 10 26	Fri 13 11 26																																																																						
499	Shop 5 106m2	29 days	Mon 12 10 26	Thu 19 11 26																																																																						
511	Shop 6 105m2	29 days	Mon 12 10 26	Thu 19 11 26																																																																						
523	Shop 7 70m2	29 days	Mon 12 10 26	Thu 19 11 26																																																																						
535	Shop 8 177m2	29 days	Mon 12 10 26	Thu 19 11 26																																																																						
547	Shop 9 370m2	29 days	Mon 12 10 26	Thu 19 11 26																																																																						
559	Shop 10 420m2	29 days	Wed 14 10 26	Mon 23 11 26																																																																						
571	Shop 11 511m2	29 days	Wed 14 10 26	Mon 23 11 26																																																																						
583	Shop 12 451m2	29 days	Mon 19 10 26	Thu 26 11 26																																																																						
595	Walkway Column Bases Gridline AA	23 days	Wed 28 10 26	Fri 27 11 26																																																																						
605	EXTERNAL FINISHES	40 days	Tue 22 09 26	Mon 16 11 26																																																																						
606	Section A & B (Start with Shoprite)	40 days	Tue 22 09 26	Mon 16 11 26																																																																						
610	MILESTONE 5A	137 days	Mon 01 06 26	Tue 08 12 26																																																																						
611	EXTERNAL WORKS	137 days	Mon 01 06 26	Tue 08 12 26																																																																						
612	Roads and Parking	96 days	Mon 01 06 26	Mon 12 10 26																																																																						
618	Landscaping	46 days	Tue 06 10 26	Tue 08 12 26																																																																						
622	Road Widening & Taxi Rank	53 days	Fri 25 09 26	Tue 08 12 26																																																																						
627	MILESTONE 5B	53 days	Mon 02 11 26	Thu 14 01 27																																																																						
628	BO - TO TENANTS	53 days	Mon 02 11 26	Thu 14 01 27																																																																						
629	Shoprite Liquor	0 days	Fri 18 12 26	Fri 18 12 26																																																																						
630	KFC 150m2	0 days	Mon 02 11 26	Mon 02 11 26																																																																						
631	OBC Chicken 602m2	0 days	Fri 13 11 26	Fri 13 11 26																																																																						
632	Shop 5 106m2	0 days	Thu 14 01 27	Thu 14 01 27																																																																						
633	Shop 6 105m2	0 days	Thu 14 01 27	Thu 14 01 27																																																																						



THREE FOUNTAIN CENTRE CONSTRUCTION PROGRAMME

Rev. :0

% Complete	Name	Duration	Start	Finish																																																				
634	Shop 7 70m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
635	Shop 8 177m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
636	Shop 9 370m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
637	Shop 10 420m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
638	Shop 11 511m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
639	Shop 12 451m2	0 days	Thu 14 01 27	Thu 14 01 27																																																				
640	TIMELINE	60 days	Wed 09 12 26	Tue 02 03 27																																																				
641	RAIN ALLOWANCE FOR SECTION	30 days	Wed 09 12 26	Tue 19 01 27																																																				
642	MALL SNAGGING	30 days	Wed 06 01 27	Tue 16 02 27																																																				
643	EXTERNAL CLEANING	10 days	Wed 17 02 27	Tue 02 03 27																																																				
644	OPENING DATE FOR THIS SECTION	0 days	Tue 02 03 27	Tue 02 03 27																																																				